BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Asphalting to road from 1st cross road at Suggappa layout in ward no -01 kempegowda of yelahanka Sub division.**
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	**Sri M Ravish kumar (M/s B Munikrishnappa)**
4	Time Stipulated for Completion of work	90days.
5	Date of Commencement	
6	Date of Completion:	19-05-2022
7	Measurment Recorded	
	M.B No	4962
	Page No	496124 - 496127
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	
	2) Asst. Engineer	Sri:- Mallinath Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 2927664/-	2488990/-	-	438674/-	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer,
Yelahanka Sub. Division
(BBMP Yelahanka Zn)
Bangalore

ASST. EXE.ENGINEER
SUB. DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE